

PHYSICAL ACHIEVEMENT MADE UPTO March 2007 (2006-07)

Sl. No.	Items	Units	Target fixed for 2006-07	Achievements			
				Upto February-07	During March 07	Total as on 31.03.07	
1	Transformer energised	Nos.	62	54	22	76	
2	Transformer enhanced	Nos.	53	55	10	65	
3	HT line	Kms.	18.000	14.433	8.176	22.609	
4	LT line	Kms.	55.000	75.778	24.628	100.406	
5	Strengthening of HT line	Kms.	4.000	11.477	0.467	11.944	
6	Strengthening of LT line	Kms.	26.000	29.87	3.846	33.716	
7	HT Industrial service	Nos.	10	9	2	11	
8	LT Industrial service	Nos.	110	114	19	133	
9	Agricultural service	Nos.	35	43	19	62	
10	Domestic service	Nos.	8000	9413	1334	10747	
11	Commercial service	Nos.	1200	1234	147	1381	
12	One Hut One Bulb service	OC	Nos.	470	586	39	625
		SC	Nos.	255	436	12	448
		Total	Nos.	725	1022	51	1073
13	Street lights	OC	Nos.	900	1102	132	1234
		SC	Nos.	240	212	95	307
		Total	Nos.	1140	1314	227	1541
14	Underground cable laid	HT	Kms.	5.700	2.662	0.818	3.480
15	Underground cable laid	LT	Kms.	33.000	36.572	4.984	41.556
16	Conversion of overhead services into underground cable system	Nos.	1800	953	497	1450	
17	Conversion of overhead ST. lights into underground cable system	Nos.	150	108	53	161	
18	Erection of 11 KV Transformer	Nos.	5	4		4	
19	Enhancement of 11 KV Transformer	Nos.	5	2	4	6	